

## Albany High School Swim Complex - Thu 9/11/08

ID	Task Name	Duration	Start	Finish	2009												2010												20							
					A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J		A	S	O	N	D	J	
1																																				
2	Schematic Design (SD) Documents	23 days?	Wed 8/27/08	Fri 9/26/08																																
3	Submit SD set to Estimator & District for Approval	1 day	Fri 9/26/08	Fri 9/26/08																																
4	District Review & Approval	6 days?	Fri 9/26/08	Fri 10/3/08																																
5	Submit to local Fire Department	1 day	Fri 9/26/08	Fri 9/26/08																																
6	LPA to Receive Cost Estimate	1 day	Fri 10/24/08	Fri 10/24/08																																
7	Review Cost Estimate with District	1 day	Tue 10/28/08	Tue 10/28/08																																
8	Design Development (DD) Documents	30 days?	Mon 10/6/08	Fri 11/14/08																																
9	Submit DD set to District for Approval	1 day?	Mon 11/17/08	Mon 11/17/08																																
10	District Review & Approval	6 days?	Mon 11/17/08	Mon 11/24/08																																
11	LPA to receive Fire Dept comments	1 day	Mon 11/17/08	Mon 11/17/08																																
12	Construction Documents (CD)	40 days?	Mon 11/24/08	Fri 1/16/09																																
13	Submit CD set to Estimator & District for Approval	1 day?	Fri 1/16/09	Fri 1/16/09																																
14																																				
15	DSA Submittal & Approval	111 days?	Mon 1/19/09	Mon 6/22/09																																
16	Bid Period (5 weeks)	27 days?	Mon 6/29/09	Tue 8/4/09																																
17	School Board Approves Bid	0 days	Tue 8/18/09	Tue 8/18/09																																
18	Construction Start (approx date)	0 days	Mon 8/24/09	Mon 8/24/09																																
19	Construction	262 days	Tue 9/15/09	Wed 9/15/10																																